SHRINIVAS & Co.
Chartered Accountants

Nagpur: 278, Laxmi Nagar, Beside West High Court Road, Nagpur – 440 022. Mob: 9422183121

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT'S CERIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

Date: 9/10/2024

To,
M/s. MAULI INFRA
R/o. 105, Prince Castel, 2nd Floor,
Gajanan Nagar, Nagpur-440015.

Subject: Certificate of Financial Progress of Work of MAULI NAGAR-17 Sec-A (Khasra No 17/2/A, Mauza Shankarpur) Project having MahaRERA Registration Number *P50500053166* being developed by M/s. MAULI INFRA.

Sir,

This certificate is being issued for RERA compliance for the Work of MAULI NAGAR-17 Sec-A (Khasra No 17/2/A, Mauza Shankarpur) Project having MahaRERA Registration Number *P50500053166* being developed by M/s. MAULI INFRA and is based on the records and documents produced before me and explainations provided to me by the management of the Company.

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No. (1)		Particulars (2)	Estimated Cost (At the time of Registration of Project) (3)
1.	**i) Land Cost:**		
	(a)	Value of land as ascertained from the Annual Statement of Rates (ASR)	3,15,87,838
	(b)	Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	44,85,350
	(c)	Estimated Acquisition cost of TDR (if any)	-
	(d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, resgistration fees etc; and	19,25,676
	(e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
	(f)	Under Rehabilitation scheme:	-
	i.	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

(1)		(2)	(3)
	ii.	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii.	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whtsoever payable to any authorities towards and in project of rehabilitation.	-
	iv.	Any other cost including intrest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of LAND COST Rs	**3,79,98,864**
	ii) Development Cost / Cost of Construction:		
	(a)	Estimated Cost of Construction as certified by Engineer	2,32,34,000
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	4,00,00,000
	(c)	Estimated expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, swerage, drainage, layout roads, etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
	(d)	Estimated Taxes, cess, fees, charges, premiums, interst etc. payable to any Statutory Authority.	-
	(e)	Interst payable to financial institutions, scheduled banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	-
		Sub Total of DEVELOPMENT COST Rs	**6,32,34,000**
		Total Cost of the Project (Estimated)	**10,12,32,864**

* Pass through charges or indirect taxes not included in estimated cost of project.
** Estimated cost shall be revised through correction application.

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr No.		Particulars	Amount (Rs.) Incurred
(1)		(2)	(3)
1.	**i) Land Cost:**		
	(a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	3,15,87,838
	(b)	Incurred Expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	44,85,350
	(c)	Incurred Acquisition cost of TDR (if any)	-
	(d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, resgistration fees etc; and	19,25,676
	(e)	Land Premium paid payable for development of land owned by public authorities	-
	(f)	Under Rehabilitation scheme:	
	i.	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
		(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	-
		(b) Incurrred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	-
	ii.	Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on.	-
	iii.	Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whtsoever paid to any authorities towards and in project of rehabilitation.	-
	iv.	Any other cost including intrest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of LAND COST Rs	**3,79,98,864**

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

(1)		(2)	(3)
2.	**Development Cost / Cost of Construction:**		
	(i)	Expenditure for construction. Minimum of (a) or (b) to be considered	2,32,34,000
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	2,32,34,000
		(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	2,32,34,000
	(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	2,50,01,634
	(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, swerage, drainage, layout roads, etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	-
	(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interst etc. to any Statutory Authority.	-
	(v)	Incurred Expenditure towards Interest payable to financial institutions, scheduled banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of DEVELOPMENT COST Rs	**4,82,35,634**
3.		**Total Cost of the Project (Actual incurred as on date of certificate)**	**8,62,34,498**
4.		Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	85.18%
5.		Amount which can be withdrawn from the Designated Account	6,03,64,148
6.		Less: Amount withdrawn till date of this certificate from designated bank account	23,13,43,865
7.		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	-17,09,79,717

* Pass through charges or indirect taxes not included in estimated cost of project.



Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr No	Plot No. / Flat No.	Carpet Area (in Sq. mts)	Unit Consideration as per Agreement / Letter of Allotment*	Received Amount*	Balance Receivable
(1)	(2)	(3)	(4)	(5)	(6)
1	1	280.271	83,40,000	83,40,000	-
2	2	190	57,26,000	57,26,000	-
3	3	190	47,26,000	47,26,000	-
4	4	190	45,00,000	45,00,000	-
5	5	190	35,51,000	15,51,000	-20,00,000.00
6	6	190	34,80,000	34,80,000	-
7	7	190	34,80,000	34,80,000	-
8	10	152.69	49,31,000	49,31,000	-
9	17	249.67	75,21,000	75,21,000	-
10	18	180	54,50,000	54,50,000	-
11	19	180	53,67,000	53,67,000	-
12	20	180	54,50,000	54,50,000	-
13	21	180.000	54,25,000	54,25,000	-
14	22	180.000	53,77,000	53,77,000	-
15	23	180.000	55,21,900	55,21,900	-
16	24	180.000	49,20,000	49,20,000	-
17	25	214.820	63,59,000	63,59,000	-
18	29	119.000	38,43,000	38,43,000	-
19	30	119.000	38,43,000	38,43,000	-
20	33	119.000	35,86,600	35,86,600	-
21	35	119.000	35,76,000	35,76,000	-
22	36	119.000	32,51,000	32,51,000	-
23	37	167.120	51,27,000	51,27,000	-
	Total	**4,059.571**	**11,33,51,500**	**11,13,51,500**	**-20,00,000**



Unsold Inventory

Sr No	Plot No. / Flat No.	Carpet Area (in Sq. mts)	Unit Consideration as per Ready Reckoner Rate (Rs.)
(1)	(2)	(3)	(4)
1	8	231.240	23,44,774
2	9	200.069	20,28,700
3	11	158.418	16,06,359
4	12	164.142	16,64,400
5	13	169.860	17,22,401
6	14	175.580	17,80,391
7	15	181.300	18,38,433
8	16	219.723	22,27,991
9	26	145.290	14,73,241
10	27	119.000	12,06,660
11	28	119.000	12,06,660
12	31	119.000	12,06,660
13	32	119.000	12,06,660
14	34	119.000	12,06,660
15	38	220.250	22,33,335
16	39	199.200	20,19,888
17	40	164.430	16,67,320
18	41	150.330	15,24,346
19	42	160.530	16,27,774
	Total	**3,135.36**	**3,17,92,653**

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

Table D

Comparision Between Balance Cost And Receivables

Sr. No.	Particulars	Amount
1	Estimated balance cost to complete the real estate Project (Difference of Total Estimated Project Cost less Cost Incurred)	1,49,98,367
2	Balance amount of receivables from sold apartments as per Table C of this cerlificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	-20,00,000
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	3135.36
	(ii) Estimated amount of sales procecds in respect of unsold apartnrents (calculated as per ASR multipticd to unsold area as on the date of certificate, to bc calculatcd and certificd by CA (as pcr Table C to this certificate)	3,17,92,653
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	2,97,92,653
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	2,08,54,857

Table E

Designated Bank Account Details

Sr. No	Particulars	Designated bank Account Details IDBI Bank - 7856
		Actual Amount till Date (From Start of bank account to till date)
1	Opening balance	10,000
2	Deposits	16,12,50,297
3	Withdrawals	23,13,43,865
4	Closing Balance	-7,00,83,568

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that M/s. MAULI INFRA has utilized the required poportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



Table F
Means of Finance

Sr No.	Particulars	Estimated (At time of registration)	Proposed (As on date of this certificate)	Actual (As on date of this certificate)
1	Own Funds	3,79,98,864	3,79,98,864	3,79,98,864
2	Total Borrowed Funds (secured) - Drawdown availed till date	-	-	-
3	Total Borrowed Funds (unsecured) - Drawdown availed till date	-	-	-
4	Customer Receipts Used For The Project	6,32,34,000	6,32,34,000	4,82,35,634
5	Total Fund For The Project	10,12,32,864	10,12,32,864	8,62,34,498
6	Total Estimated Cost (As per Table A)	10,12,32,864	10,12,32,864	8,62,34,498

Table G
Any Commcnts/Observations of CA

Sr. No.	Comments
1	The calculation of Amount Receivables from unsold inventory is calculated on the basis of Ready Recknor Rate available on the date of the certificate.
2	As of the quarter ending September, 2024, the designated bank account was opened and the amount of bookings received were deposited in the same account. In addition to the same, other receipts and payments were also made from the said designated account. Hence, it is not possible to reconcile the Opening Balance, Deposits, Withdrawals and Closing Balance of the Designated Bank Account with the actual closing bank balance. Hence, in Table E, figures are taken as per bank statement.
3	The information and figures are based on the documents and information produced before us as on the date of certificate.

Agreed and Accepted by :

M/S. Mauli Infra
Date: 9/10/2024

For Shrinivas & Co.
Chartered Accountants
FRN: 136609W

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

CA Shrinivas Pangnurwar
Proprietor
Membership No. 153276
UDIN:24153276BKCQRE8976