PRAGESH S. JAIN & CO.,
CHARTERED ACCOUNTANTS,
Mobile No. 9881268503, 9822696181
203, 2nd Floor,Imperial Plaza, Sitabuldi, **Nagpur** – 440012.

CA. P.S.Jain B.Com. FCA.
CA. R.N.Sharma B.Com. FCA

FORM-3

[see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,

Ojaswita Construction (P lot No 3 at Nagpur (M Corp.), Nagpur (Urban), Nagpur, 440022)

Sub.:- Certificate of Financial Progress of Work of VRUNDAVANIII MahaRERA Registration Number P50500053129 being developed by M/s Ojaswita Construction

Sir,

This certificate is being issued for RERA compliance for the VRUNDAVANIII having MahaRERA Registration Number P50500053129 being developed by M/s Ojaswita Construction and is based on the records and documents produced before me and explanations provided to me by the Proprietor of the Project.

For the Quarter Ended 31st March 2024

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Amount in Rs.
		Estimated Cost
		(At the time of Registration of project)
1	**Land Cost**	
	a) Value of the land as ascertained from the Annual Statement iof Rates (ASR).	13,300,000
	b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	4,193,742
	c) Estimated Acquisition cost of TDR (if any)	-
	d) Estimated Amounts payable to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	2,054,860
	e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i)Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
	(ii)Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,amounts payable to slum dwellers,tenants, apartment owners or appropraite authority of government or concessionaire which are not refundable and so on.	PRAGESH S. JAIN & CO. Pragesh CHARTERED ACCOUNTANTS
	iii) Estimated Cost of ASR linled premium, fees, charges artd security deposits ot maittenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	19,548,602

	Development Cost/ Cost of Construction of Building:	
	(a) Estimated Cost of Construction as certified by Engineer	36,437,500
	(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (incluindg water, electricity, sewerage, drainage, layout roads etc.) aborbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	2,500,000
	(d). Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	150,000
	(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	-
	Sub-Total of DEVELOPMENT COST	39,087,500
	Total Cost of The project (Estimated)	**58,636,102**

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amount in Rs.
		Incurred
1	**Land Cost**	
	a) Value of the land as ascertained from the Annual Statement iof Rates (ASR).	13,300,000
	b) Incurred expenditure on Premiums payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	4,193,742
	c) Incurred Expenditure for Acquisition cost of TDR (if any)	-
	d) Amounts paid to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	2,054,860
	e) Land Premium paid for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i)Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	-
	(a) Cost Incurred for construction of rehab building including site development and infrastruture for the same as certified by Engineer.	
	(b) Incurred Expediture for construction of rehab building as per the books of accounts as verfied by the CA.	
	(ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,amounts payable to slum dwellers,tenants, apartment owners or appropraite authority of government or concessionaire which are not refundable and so on.	PRAGESH S. JAIN & CO. CHARTERED ACCOUNTANTS
	(iii) Incurred Expenditure towsrds ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-

	Development Cost/ Cost of Construction of Building:	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for thEstimated Cost of Construction as certified by Engineer	-
	(b) Actual Cost of construction incurred as per the books of accounts as verfied by the CA	11,601,315
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (incluindg water, electricity, sewerage, drainage, layout roads etc.) aborbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	2,295,712
	(iv) Incurred Expenditure towrds Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	-
	(v) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	-
	Sub-Total of DEVELOPMENT COST	13,897,027
3	Total Cost of The project (Actual incurred as on date of certificate)	33,445,629
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	57.04
5	Amount which can be withdrawn from the Designated Account.	33,445,629
6	Less: Amount withdrawn till date of this certificate from the Designated Account	22,576,337
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	10,869,292

Yours Faithfully,
For PRAGESH S. JAIN & CO.
ICAI Firm Reg No.120627W

PRAGESH S. JAIN & CO. NAGPUR 28 AUG 2024 CHARTERED ACCOUNTANTS

(CA. P.S. Jain),
Partner
Membership No. - 109053
UDIN: 24109053BKETDD4956

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Flat No./ Shop No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables	
(1)	(2)	(3)	(4)	(5)	(6)	
1	101	76.44	10,000,000.00	7,439,350.00	2,560,650.00	
2	102	55.61	1,500,000.00	-	1,500,000.00	Landowner Share
3	201	76.44	1,500,000.00	-	1,500,000.00	Landowner Share
4	202	55.61	-	-	-	Landowner Share
5	301	76.44	9,280,000.00	6,040,980.00	3,239,020.00	
6	302	57.19	7,000,000.00	1,401,000.00	5,599,000.00	
7	401	76.44	9,622,800.00	6,771,740.00	2,851,060.00	
8	501	76.44	8,316,000.00	8,284,840.00	31,160.00	
9	502	57.19	8,500,000.00	2,314,000.00	6,186,000.00	
	TOTAL	607.80	55,718,800.00	32,251,910.00	23,466,890.00	

Unsold Inventory

Ready Recknor Rate as on the date of Residential Project at Carpet Area for Apartment are as follows:-

Area for Apartment are as follows:-

1st to 5th Floor - Rs.69910.00 /- per Sq.Mtrs.

Sr. No.	Flat No./ Shop No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Ready Reckoner Rate
(1)	(2)	(3)	(4)
1	402	57.19	3,998,153.00
	TOTAL	57.19	3,998,153.00




Table D

Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount in Rs.
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	**25,190,473**
2	Balance amount of receivables from sold apartments as per Table C of this certificate(as certified by Chartered Accountant as verified from the records and books of Accounts)	**23,466,890**
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	**57.19**
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	**3,998,153**
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	**27,465,043**
5	Amount to be deposited in Designated Account – 70% or 100% (if 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account) (if 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account)	**19,225,530**

Table E

Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	-
2	Deposits	**22,758,329**
3	Withdrawals	**19,500,008**
4	Closing Balance	**3,258,321**

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that M/s Ojaswita Construction has utilized the required proportion of money, as specified in the act, collectred from allottees for this project only for land and construcion of this project.

PRAGESH S. JAIN & CO.
NAGPUR
28 AUG 2024
CHARTERED ACCOUNTANTS

Yours Faithfully,
For PRAGESH S. JAIN & CO.
ICAI Firm Reg No 120627W

(CA. P.S. Jain),
Partner
Membership No. - 109053
UDIN: 24109053BKETDD4956

Table F
Means of Finance

Sr. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed /Estimated (As on the date of this certificate (In Rs.)	Actual (As on the date of certificate)(In Rs.)
1	Own Funds	4,599,262	4,599,262	3,977,801.00
2	Total Borrowed Funds (Secured) - Drawdown availed till date	2,350,000	2,350,000	-
3	Total Borrowed Funds (UnSecured) - Drawdown availed till date	14,826,265	14,826,265	6,709,500
4	Customer Receipts under for Project	69,800,000	69,800,000	22,758,329
5	Total Funds for Project	91,575,527	91,575,527	33,445,630
6	Total Estimated Cost (As per Table A)	58,636,102	58,636,102	33,445,629

Table G
Any Comments / Observations of CA

1	NO ADVERSE COMMENTS

Yours Faithfully,
For PRAGESH S. JAIN & CO.
ICAI Firm Reg No.120627W

PRAGESH S. JAIN & CO. NAGPUR 28 AUG 2024 CHARTERED ACCOUNTANTS

(CA. P.S. Jain),
Partner
Membership No. - 109053
UDIN: 24109053BKETDD4956

Agreed and accepted by:

Ojaswita Construction