GADEWAR & ASSOCIATES
CHARTERED ACCOUNTANTS
Plot No 14A, CA Towers
Deonagar Nagpur - 440015

Annexure D

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(TO BE SUBMITTED AT THE TIME OF REGISTRATION OF A PROJECT AND FOR WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNTS)

Date: 05/07/2023

To,

M/s Sundershilp Buildcon, Plot No 5 Kanholibara Road, Jogeshwarpuri, Near Tahsil Office, Hingna, Nagpur 441110

Subject: Certificate of Financial Progress of Work of **"Uttara Heights"** having Maha RERA Registration Number_____ being developed by **Rupali Pardhi, Partner / Promoter of Sundershilp Buildcon**

Sir, This Certificate is being issued for RERA compliance for the **"Uttara Heights"** having MahaRERA registration Number _____being developed by **Rupali Pardhi, Partner / Promoter of Sundershilp Buildcon** and is based on the records and documents produced before me and explanation provided to me by the management of the Company

Table A- Estimated Cost of the Project (at the Time of Registration of Project)

Sr No. (1)	Particulars (2)		Estimated Cost (At the time of Registration of Project) (3)
1. i)	**Land Cost:**		
	a)	Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,60,00,000.00
	b)	Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area,and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	-
	c)	Estimated Acquisition cost of TDR (if any)	-
	d)	Estimated Amounts Payable to State Govenrment/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges. registration fees etc and	9,90,740.00
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	38,40,000.00
	f)	Under Rehabilitation scheme:	-
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation. overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-

GADEWAR & ASSOCIATES * M. NO. 141144 FRN NO. 136789W * CHARTERED ACCOUNTANTS

	iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	iv)	Any other Cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	-
		Sub Total of LAND COST:	**2,08,30,740.00**
ii)	**Development Cost / Cost of Construction of Building**		
	(a)	Estimated Cost of Construction as certified by Engineer	9,05,40,000.00
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	90,86,000.00
	(d)	Estimated Taxes, cess, fees, charges, premiums interest etc to any statutory Authority.	-
	(e)	Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	26,40,000.00
		Sub Total of Development Cost:	**10,22,66,000.00**
		Total Cost of Project (Estimated)	**12,30,96,740.00**
* Pass through charges or indirect taxes not included in estimated cost of Project			
** Estimated Cost shall be revised through correction application			

GADEWAR & ASSOCIATES * CHARTERED ACCOUNTANTS * M. NO. 141144 FRN NO. 136789W

GADEWAR & ASSOCIATES
CHARTERED ACCOUNTANTS
Plot No 14A, CA Towers
Deonagar Nagpur - 440015

Table B- Actual Cost Incurred on the Project as on the Date of Certificate

Sr No. (1)		Particulars (2)	Amount (Rs) Incurred (3)
1	**Land Cost:**		
	a)	Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,60,00,000.00
	b)	Incurred Expenditure on Premium payable to obtain development rights, FSI, additional FSI, fungible area,and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	-
	c)	Incurred Expenditure for Acquisition of TDR (if any)	-
	d)	Amounts Paid to State Govenrment/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges. registration fees etc and	9,90,740.00
	e)	Land Premium paid for redevelopment of land owned by public authorities.	38,40,000.00
	f)	Under Rehabilitation scheme:	-
	i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
	a)	Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by engineer	-
	b)	Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA	-
	ii)	Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation. overhead cost, amounts payable to slum dwellers, tenants, appartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii)	Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	iv)	Any other Cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	-
		Sub Total of LAND COST:	2,08,30,740.00

GADEWAR & ASSOCIATES * CHARTERED ACCOUNTANTS * M. NO. 141144 FRN NO. 136789W

2	**Development Cost / Cost of Construction**		
	(i)	Expenditure for Construction. Minimum of (a) and (b) to be considered	62,04,000.00
	(a)	Construction Cost incurred including site development and infrastructure for the same as certified by engineer	62,04,000.00
	(b)	Actual Cost of construction incurred as per books of accounts as verified by the CA	62,04,000.00
	(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii)	Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered	8,70,400.00
	(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any statutory Authority.	-
	(v)	Incurred Expenditure towards Interest to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of Development Cost:	**1,94,82,400.00**
3		Total Cost of the Project (Annual incurred as on date of certificate)	**4,03,13,140**
4		Proportion of the Cost incurred on Land Cost and Construction Cost to the total Estimated Cost(Table A)	**0.33**
5		Amount which can be withdrawn from the Designated Account	**4,03,13,140**
6		Less: Amount withdrawn till date of this certificate from the Designated Account	**-**
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	**4,03,13,140**
Pass through charges or indirect taxes not included in incurred cost of Project			

GADEWAR & ASSOCIATES
M. NO. 141144
FRN NO. 136789W
CHARTERED ACCOUNTANTS

Table C

Statement for Calculations of Receivables from the Sales of Real Estate Project

Sold Inventory

Sr No	Flat No	Carpet Area (in sq.mts.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
1	2	3	4	5	6
			-	-	-

*Unit consideration as per agreement / letter of allotment & amount recevied doesnot include pass through charges & indirect taxes

Unsold Inventory

Sr No	Flat No	Carpet Area (in sq.mts.)	Unit Consideration as per Ready Reckoner Rate
1	2	3	4
1	1	17.44	8,41,698
2	2	15.64	7,54,826
3	3	15.64	7,54,826
4	4	15.64	7,54,826
5	5	15.64	7,54,826
6	6	17.44	8,41,698
7	101	52.519	25,34,698
8	102	68.938	33,27,120
9	103	52.519	25,34,698
10	104	68.938	33,27,120
11	201	52.519	25,34,698
12	202	68.938	33,27,120
13	203	52.519	25,34,698
14	204	68.938	33,27,120
15	301	52.519	25,34,698
16	302	68.938	33,27,120
17	303	52.519	25,34,698
18	304	68.938	33,27,120
19	401	52.519	25,34,698
20	402	68.938	33,27,120
21	403	52.519	25,34,698
22	404	68.938	33,27,120
23	501	52.519	25,34,698
24	502	68.938	33,27,120
25	503	52.519	25,34,698
26	504	68.938	33,27,120
27	601	52.519	25,34,698
28	602	68.938	33,27,120
29	603	52.519	25,34,698
30	604	68.938	33,27,120
31	701	68.938	33,27,120
32	702	68.938	33,27,120
33	105	52.519	25,34,698
34	106	52.519	25,34,698
35	107	52.519	25,34,698
36	108	52.519	25,34,698
37	205	52.519	25,34,698
38	206	52.519	25,34,698
39	207	52.519	25,34,698
40	208	52.519	25,34,698
41	305	52.519	25,34,698
42	306	52.519	25,34,698
43	307	52.519	25,34,698
44	308	52.519	25,34,698
45	405	52.519	25,34,698
46	406	52.519	25,34,698
47	407	52.519	25,34,698



48	408	52.519	25,34,698
49	505	52.519	25,34,698
50	506	52.519	25,34,698
51	507	52.519	25,34,698
52	508	52.519	25,34,698
53	605	52.519	25,34,698
54	606	52.519	25,34,698
55	607	52.519	25,34,698
55	608	52.519	25,34,698
55	703	52.519	25,34,698
55	704	52.519	25,34,698
Total		**3058.294**	



Table D

Comparison between Balance Cost & Receivables

Sr No (1)	Particulars (2)	Amount (3)
1	Estimated balance Cost to Complete the Real Estate Project (Difference of total Estimated Project cost less Cost incurred)	8,27,83,600.00
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), 3056.29 SqMts (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	14,76,00,918.18
4	Estimated receivables of ongoing project. [Sum of2 + 3(ii)]	14,76,00,918.18
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70% of the balance receivables ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	

Table E

Designated Bank Account Details

Sr No (1)	Particulars (2)	Designated Bank Acount Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	1,000.00
2	Deposits	-
3	Withdrawals	-
4	Closing Balance	1,000.00

I hereby certify that required proportion of money as specified in the Act, collected from allotees of the project unit as indicated in Table C has been deposited in designated RERA Bank Account.

I hereby certify that Mr Moreshwar Kale Proprietor / Promoter of Gurumurty Constructions has utilised the required proportion of money as specified in the Act, collected from allotees for this Project only for Land & Construction of this Project.

Table F

Means of Finance

Sr No (1)	Particulars (2)	Estimated (At the Time of Registration) (In Rs.) (Proposed & Indicative)	Proposed / Estimated (As on date of Certificate) (In Rs.)	Actual (As on date of Certificate) (In Rs.)
1	Own funds	4,50,00,000	4,50,00,000	4,03,13,140
2	Total Borrowed funds (Secured) -Drawdown availed till date	-	-	-
3	Total Borrowed funds (Unsecured) -Drawdown availed till date	-	-	-
4	Customer Receipts used for project	7,80,96,740	7,80,96,740	-
5	Total Funds for project	12,30,96,740	12,30,96,740	4,03,13,140
6	Total estimated cost(as per Table A)	12,30,96,740	12,30,96,740	12,30,96,740

Table G

Any Comments/Observations of CA

1	This Certificate is given from the information & documents provided by the Promoters of the Project
2	

Yours Faithfully

For Gadewar & Associates

Chartered Accountants

FRN: 136789W

Agreed & Accepted by:

Sundershilp Buildcon

Signature of Promoter

Name: Rupali Pardhi Partner

Date: 05/07/2023

GADEWAR & ASSOCIATES * CHARTERED ACCOUNTANTS * M. NO. 141144 FRN NO. 136789W

CA Pushpak Gadewar

Membership. No:- 141144

UDIN: 23141144BGVASM8696