MJM ASSOCIATES
Chartered Accountants

"Janaki Bhawan", Dharampeth,
Nagpur - 440010
Phone : 0712-3558909
consultant.karan19@gmail.com

CA Karan Mehendiratta
AML Specialist, Concurrent Auditor
B.B.A., A.C.A., FAFD

UDIN :- 23192179BGWFVV7085
Date: 25/10/2023

FORM - 3 [see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

Cost of Real Estate Project MahaRERA Registration Number (For Registration)

[M/s Orange City Realtors
PROJECT NAME : ORANGE CITY GOLD]

To,
The,
Orange City Realtors,
Ground Floor, Block No 09, Ghatate Chamber,
Near Care Hospital,
Ramdaspeth, Nagpur – 440010

Subject : Certificate of Financial Progress of Work of Orange City Gold having Maha RERA Registration Number _____ being developed By Orange City Realtors (Through Partner Mr. Vishal Premlal Bawistale)

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Estimated Cost (At the time of Registration of Project)
1)	2)	3)
	I) *Land Cost	
	I) *Land Cost a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	72,00,000.00
	b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	-
	c) Estimated Acquisition cost of TDR (if any).	-
	d) Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and-	4,62,640.00

MJM ASSOCIATES ★ CHARTERED ACCOUNTANTS ★ NAGPUR FRN: 117306W

1)	2)	3)
	e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NA
	f)Under Rehabilitation scheme : i. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	NA
	ii. Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation. overhead cost, amounts payable to slum dwellers. tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	NA
	iii. Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation	NA
	iv. Any other cost including interest estimated on the borrowing done specifically fòr construction of rehabilitation component	NA
	Sub - Total of Land cost:	76,62,640.00
	II) Development Cost/Cost of Construction of Building :.	
	a) Estimated Cost of Construction as certified by Engineer.	1,82,46,200.56
	b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	C) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e.. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage. layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc	-
	d) Estimated Taxes, cess, fees, charges. premiums, interest etc. payable to any Statutory Authority.	36,07,619.00
	e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	-
	Sub-total of Development Cost	2,18,53,819.56
	Total Cost of the Project (Estimated)	**2,95,16,459.56**

*Pass through charges or indirect taxes not included in estimated cost of project.
*Estimated cost shall be revised through correction application.

MJM ASSOCIATES ★ CHARTERED ACCOUNTANTS ★ NAGPUR FRN. 117306W

Table B- Actual Cost Incurred on the Project (as on 31/12/2022)

S. No	Particulars	Amount (Rs.) Incurred
1)	2)	3)
1	I) Land Cost a)Value of the land as ascertained from the Annual Statement or Rates (ASR).	72,00,000.00
	b) Incurred Expenditure on Premiums to obtain development rights, FS[, additional FSI, fungible area, and any other incentive/ concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	-
	c) Incurred Expenditure for Acquisition of TDR (if any).	-
	d) Amounts paid to State (Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	4,62,640.00
	e) Land Premium paid for redevelopment of land owned by public authorities	-
	f) Under Rehabilitation scheme: i). Incurred Expenditure tor construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
	ii). Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/ illegal occupants, cost for providing temporary transit accommodation or In lieu of Transit Accommodation, overhead cost, amounts paid to slum dwellers, tenants apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	-
	iii) Incurred Expenditure toward ASR linked premium, fees, charges and security deposits or maintenance deposit. or any amount whatsoever paid to any authorities to wards and in project of rehabilitation	-
	iv). Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component	-
	Sub - Total of Land Cost:	76,62,640.00

MJM ASSOCIATES ★ CHARTERED ACCOUNTANTS ★ NAGPUR FRN. 117306W

1)	2)	3)
2	**II) Development Cost / Cost of Construction**	-
	i) Expenditure for construction. Minimum of (a) and (b) to be considered a) Construction cost incurred including site development and infrastructure for the same as certified by engineer	-
	b) Actual Cost of construction incurred as per the books of accounts as verified by the CA.	
	ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage. layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	
	iv) Incurred Expenditure towards Taxes, cess, fees. charges, premiums, interest etc. to any Statutory Authority	36,07,619.00
	v) Incurred Expenditure towards Interest to Financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-total of Development Cost :	36,07,619
1)	2)	3)
3	**Total Cost of the Project (Actual incurred as on date of certificate)**	**1,12,70,259.00**
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost(Table A).	**38.18%**
5	Amount which can be withdrawn from the Designated Account	**1,12,70,259.00**
6	Less: Amount withdrawn till date of this certificate from the Designated Account	**0.00**
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	**1,12,70,259.00**

*Pass through charges or indirect taxes not included in incurred cost of the project.



Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area	Unit Consideration as per Agreement] Letter of Allotment*	Received Amount	Balance Receivables
1	2	3	4	5	6

* Unit consideration as per agreement/letter of allotment and amount received does not include pass through charges and indirect taxes

Unsold Inventory

S. No	Plot No.	Carpet Area (in.sq.mtrs)	Ready Reckoner Rate (in Rs.)	Unit Consideration as per Ready Reckoner Rate (in Rs.)
I	II	III	IV	V
1	1	126.51	1270.0	1,60,668
2	2	87.00	1270.0	1,10,490
3	3	87.00	1270.0	1,10,490
4	4	126.76	1270.0	1,60,985
5	5	126.76	1270.0	1,60,985
6	6	84.10	1270.0	1,06,807
7	7	84.10	1270.0	1,06,807
8	8	127.96	1270.0	1,62,509
9	9	153.66	1270.0	1,95,148
10	10	124.80	1270.0	1,58,496
11	11	171.13	1270.0	2,17,335
12	12	127.42	1270.0	1,61,823
13	13	94.80	1270.0	1,20,396
14	14	94.80	1270.0	1,20,396
15	15	94.80	1270.0	1,20,396
16	16	94.80	1270.0	1,20,396
17	17	130.88	1270.0	1,66,218
18	18	131.44	1270.0	1,66,929
19	19	81.29	1270.0	1,03,238
20	20	82.29	1270.0	1,04,508
21	21	83.29	1270.0	1,05,778
22	22	84.45	1270.0	1,07,252
23	23	85.61	1270.0	1,08,725
24	24	86.61	1270.0	1,09,995
25	25	126.99	1270.0	1,61,277
26	26	128.90	1270.0	1,63,703
27	27	100.83	1270.0	1,28,054
28	28	100.83	1270.0	1,28,054
29	29	131.31	1270.0	1,66,764
30	30	153.85	1270.0	1,95,390
31	31	144.80	1270.0	1,83,896
32	32	126.68	1270.0	1,60,884
33	33	125.16	1270.0	1,58,953
	TOTAL	3711.61		47,13,744.70




Table D

Comparison between Balance Cost and Receivables

S.No	Particulars	Amount
1	2	3
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred	1,82,46,200.56
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts	0.00
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts	3,711.61
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	47,13,744.70
4	Estimated receivables of ongoing project [Sum of 2 + 3 i i]	47,13,744.70
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70% or 100% [F 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account [F 4 is lesser than l, then 100% of the balance receivables of ongoing project will be deposited in designated Account	47,13,744.70

Table E

Designated Bank Account Details

Sr. No	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	-
2	Deposits	
3	Withdrawals	
4	Closing Balance	-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account

I hereby certify that **Orange City Realtors (Through Partner Mr. Vishal Premlal Bawistale)** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project



Table F

Means of Finance

Sr. No	Particulars	Estimated* (At time of Registration) (proposed and indicative)	Proposed / Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1	Own Funds	1,12,70,259.00	1,12,70,259.00	1,12,70,259.00
2	Total Borrowed Funds (Secured) Drawdown availed till date	-	-	-
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	-	-	-
4	Customer Receipts used for Project	1,82,46,200.56	1,82,46,200.56	-
5	Total Funds for Project	2,95,16,459.56	2,95,16,459.56	1,12,70,259.00
6	**Total Estimated Cost**	**2,95,16,459.56**	**2,95,16,459.56**	**1,12,70,259.00**

Table G

Sr. No	Any Comments/Observations of CA
1	Asr Rate of Portion of land is taken as per sale deed dated 31/03/2023
2	Estimated cost of land and conmstruction is certified by the Promoter/Developer
3	Actual cost incurred by the Promoter is derived on the basis of inforamation documents provided by the Promoter
4	ASR Rate for Table C are considered on the basis of Information available at www. igrmaharashtar.gov.in (Extract of same is enclosed with certificate

Yours Faithfully,

M/s. MJM ASSOCIATES

CHARTERED ACCOUNTANTS

FRN: 117306W

MJM ASSOCIATES ★ CHARTERED ACCOUNTANTS ★ NAGPUR FRN : 117306W

(CA Karan Mehendiratta)

PARTNER

M. No. : 192179

DATE: 25/10/2023

UDIN :- 23192179BGWFVV7085

Agreed and accepted by:

ORANGE CITY REALTORS

AUTHORISED SIGN.

Signature of Promoter

Name: Orange City Realtors

Promoter

Through Partner Mr. Vishal P. Bawistale

Date : 25/10/2023