RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE

(FOR REGISTRATION OF A PROJECT UNDER MAHA-RERA)

Date: 5th January 2024

To,

M/S. DHUNI CONSTRUCTIONS PVT. LTD.

FS – 11, 1st Floor, Building No. 1, Vidharbha Premium, Opp. Gandhisagar Lake, Nagpur – 440018.

Subject: **Certificate of Financial Progress of Work of "ATLANTIC APARTMENT"**, at Plot No. 1, Kh. No. 84 and 85/2, NMC House No. 653/A, Chimurkar Layout, Jaitala Road, Nagpur; total admeasuring 1298.3430 Sq. Mtrs., Pin Code –440036**; being developed by M/S. DHUNI CONSTRUCTIONS PVT. LTD.**

Sir,

This certificate is being issued for RERA compliance for the project **"ATLANTIC APARTMENT"**, at Plot No. 1, Kh. No. 84 and 85/2, NMC House No. 653/A, Chimurkar Layout, Jaitala Road, Nagpur; total admeasuring 1298.3430 Sq. Mtrs., Pin Code –440036**; being developed by M/S. DHUNI CONSTRUCTIONS PVT. LTD.** and is based on the records and documents produced before me and explanations provided to me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 7,00,00,000/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	Rs. 1,25,56,101/-

RISHI LASHKHARE * NAGPUR * CHARTERED ACCOUNTANT

c.	Acquisition of Cost of TDR (if any)	NIL
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 49,30,000/-
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
	(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST		**Rs. 8,74,86,101/-**

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

(ii) DEVELOPMENT COST / COST OF CONSTRUCTION		
a.	Estimated cost of development as Certified by Engineer	Rs. 16,90,00,000/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.	Rs. 1,00,00,000/-
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction	NIL
Sub – Total of DEVELOPMENT COST		**Rs. 17,90,00,000/-**
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED)		**Rs. 26,64,86,101/-**

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 7,00,00,000/-
b.	Incurred expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	Rs. 1,25,56,101/-
c.	Incurred expenditure for Acquisition of TDR (if any)	NIL

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

d.	Amounts paid to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 49,30,000/-
e.	Land Premium paid for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for constriction of rehab building as per the books of accounts as verified by the CA.	NIL
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
Sub – Total of LAND COST		**Rs. 8,74,86,101/-**

RISHI LASHKHARE NAGPUR

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

2.	**DEVELOPMENT COST / COST OF CONSTRUCTION**	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs. 25,00,000/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	NIL
iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	NIL
Sub – Total of DEVELOPMENT COST		**Rs. 25,00,000/-**
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	**Rs. 8,99,86,101/-**
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).	**33.76%**
5.	Amount which can be withdrawn from the Designated Account.	**Rs. 8,99,86,101/-**
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	**NIL**
7.	Net Amount which can be withdrawn from the Designated Account.	**Rs. 8,99,86,101/-**

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No.	Plot No.	Area (Sq. Mtrs)	Sale Deed Amount	Received Amount	Balance Amount
N.A.					

Note: No inventory is sold till date

UNSOLD INVENTORY

Sr. No.	Plot No.	Area of each plot (in Sq. mtr.)	Unit Consideration as per Ready Recknor Rate (ASR)
Ground Floor Shops			
	Shop - G1	10.087	7,26,768.35
	Shop – G2	6.688	4,81,870.40
	Shop – G3	6.577	4,73,872.85
	Shop – G4	9.168	6,60,554.40
	Shop – G5	21.964	15,82,506.20
	Shop – G6	23.251	16,75,234.55
	Shop – G7	24.172	17,41,592.60
	Shop – G8	21.901	15,77,967.05
	Shop – G9	21.901	15,77,967.05
	Shop – G10	22.490	16,20,404.50
	Shop – G11	20.378	14,68,234.90
	Shop – G12	22.142	15,95,331.10
First Floor Shops			
	Shop – F1	10.087	5,75,866.83
	Shop – F2	6.454	3,68,458.86
	Shop – F3	6.415	3,66,232.35
	Shop – F4	9.321	5,32,135.89

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	Shop – F5	15.237	8,69,880.33
	Shop – F6	17.043	9,72,984.87
	Shop – F7	17.049	9,73,327.41
	Shop – F8	16.204	9,25,086.36
	Shop – F9	16.204	9,25,086.36
	Shop – F10	16.640	9,25,086.36
	Shop – F11	15.887	9,06,988.83
	Shop – F12	17.269	9,85,887.21
	Shop – F13	12.741	7,27,383.69
	Shop – F14	11.894	6,79,028.46
	Shop – F15	12.318	7,03,234.62
Flats			
	Flat 201	83.512	36,69,517.28
	Flat 202	83.512	36,69,517.28
	Flat 203	83.645	36,75,361.30
	Flat 204	83.645	36,75,361.30
	Flat 301	83.512	36,69,517.28
	Flat 302	83.512	36,69,517.28
	Flat 303	83.645	36,75,361.30
	Flat 304	83.645	36,75,361.30
	Flat 401	83.512	36,69,517.28
	Flat 402	83.512	36,69,517.28
	Flat 403	83.645	36,75,361.30
	Flat 404	83.645	36,75,361.30
	Flat 501	83.512	36,69,517.28
	Flat 502	83.512	36,69,517.28
	Flat 503	83.645	36,75,361.30
	Flat 504	83.645	36,75,361.30
	Flat 601	83.512	36,69,517.28
	Flat 602	83.512	36,69,517.28
	Flat 603	83.645	36,75,361.30

RISHI LASHKHARE * CHARTERED ACCOUNTANT * NAGPUR

	Flat 604	83.645	36,75,361.30
	Flat 701	83.512	36,69,517.28
	Flat 702	83.512	36,69,517.28
	Flat 703	83.645	36,75,361.30
	Flat 704	83.645	36,75,361.30
	Total	**2417.366 Sq. Mtrs.**	**11,47,57,515/-**

TABLE D
Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	**Rs.17,65,00,000/-**
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	**NIL**
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	**2417.366 Sq. Mtrs.** **Rs. 11,47,57,515/-**
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	**Rs. 11,47,57,515/-**
5	(To be Filled for Ongoing Projects only)	

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	Amount to be deposited in Designated Account – 70 % or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	**100%**

TABLE E

Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	Rs. 10,000/-
2	Deposits	NIL
3	Withdrawals	NIL
4	Closing Balance	Rs. 10,000/-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that **M/S. DHUNI CONSTRUCTIONS PVT. LTD,** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

RISHI LASHKHARE * NAGPUR * CHARTERED ACCOUNTANT

CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE F
Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	Rs. 20,64,86,101/-	Rs. 20,64,86,101/-	Rs. 8,99,86,101/-
2	Total Borrowed Funds (Secured) - Drawdown availed till date	NIL	NIL	NIL
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	NIL	NIL	NIL
4	Customer Receipts used for Project	Rs. 6,00,00,000/-	Rs. 6,00,00,000/-	NIL
5	Total Funds for Project	**Rs. 26,64,86,101/-**	**Rs. 26,64,86,101/-**	**Rs. 8,99,86,101/-**
6	**Total Estimated Cost (As per Table A)**	**Rs. 26,64,86,101/-**	**Rs. 26,64,86,101/-**	**Rs. 8,99,86,101/-**

RISHI LASHKHARE * NAGPUR * CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE G

Any Comments / Observations of C.A.

1.	All the above figures are taken as per the limited data provided by the client with respect to the project only
2.	All the above figures are taken from the un-audited books of accounts as provided by the client.

RISHI LASHKHARE * NAGPUR * CHARTERED ACCOUNTANT *

Signature of the Chartered Accountant
(Membership Number 130169)
(UDIN: 24130169BJZZ2H2804)
Name: C.A. Rishi Ravindra Lashkare

Agreed and accepted by:

Dhuni Constructions Pvt. Ltd.
Directors

Signature of Promoter
Name: M/S. DHUNI CONSTRUCTIONS PVT. LTD
Date: 5th January 2024
Place: Nagpur