KEWAL ARJUN MHATRE

(B.E.CIVIL)

FORM-2A

[See Regulation 3A.]

ENGINEERS'S CERTIFICATE FOR QUALITY ASSURANCE

(Site Supervisor's Certificate)

(To be submitted at the end of Financial Year)

Date: 31.03.2026

To,

The LEGACY BUILDERS & INNOVATORS

Kalyan, Kalyan, Thane, 421301

Quality Assurance Certificate

(Certificate No. P51700055630 for the Year Ending 31 March 2026.)

Subject : Certificate for quality of materials used and quality of Construction and workmanship of the work of **VISHNU BLISS** having MahaRERA Registration Number **P51700055630** being developed by **LEGACY BUILDERS & INNOVATORS**

Sir, Kewal Mhatre

I/We ..... have undertaken an assignment of supervision of this real estate project

Our Responsibility

To carry out the work in accordance with the development permission and as per the approved plan, to submit certificate of supervision of work, to carry out material testing in-situ or in an authorized laboratory as per prevailing and applicable standards, to ensure quality of work and workmanship as per prescribed specifications, and as per NBC and / or other relevant code of practice.

The details of the quality are as follows :

1. Structural Design, Stability and Testing

Sr. No.	Parameters	Yes/No	Remarks
1	Whether soil investigations of the site has been conducted before the structural design and soil parameters have been accounted for in the structural design/drawings?	Yes	Standard Penetration Test were carried out in soil in accordance with IS 2131-1981
2	Whether Structural Engineer has been appointed for the project?	Yes	Name: Ganesh Pandit Patil License No: STATE/R/2024/APL/14533 Mobile: 9527285848 E-mail: patilganesh30492@gmail.com
3	Whether the inspection registers, site order book and quality control test registers are maintained at the site properly and endorsed by the Engineer–in-Charge?	Yes	
4	Whether testing facilities to check quality of material is available at site?	No	

OFFICE ADDRESS :- Moreshwar Colony, Gauripada Road, Kalyan (E)

Mo:-8108237774

Sr. No.	Parameters	Yes/No	Remarks
5	Whether the statuary provisions for disaster resistance/earthquake resistant design have been incorporated, specially in case of multi-storeyed construction?	Yes	
6	Has suitable cognizance been taken on demarcated flood lines and appropriate precautions taken for protecting the site from flooding considering local flooding issues?	No	

2. Input Materials

Sr. No.	Parameters	Yes/No	Remarks
1	Whether the following building materials confirm to relevant IS/BS/NBC Code, or as per Industry Standards? If yes, provide details:	Yes	
	(a) Cement, concrete and coarse aggregate	Yes	RMC M30, IS 4926:2003
	(b) Steel and its alloys	Yes	FE500, IS 1786:2008
	(c) Electrical wire, fittings and accessories	Yes	IS694, Polycab, Legrand
	(d) Plumbing and sanitary fittings	Yes	IS15778, Astral
2	Whether regular tests of materials and construction products are being done from accredited labs also? If yes, details of such labs	Yes	CONCRETE-TECHNOEDGE REASEARCH LAB
3	Whether manufacturer test certificate for cement, steel, pipes etc. have been obtained and whether supply records are being maintained?	Yes	CONCRETE - ULTRATECH CEMENT LIMITED Supply record is Maintained
4	Whether suitable water is being used for construction?	Yes	
	(i) What is the source of water?	Yes	Ground Water
	(ii) Has water been tested and approved by Engineer-in-Charge before construction?	Yes	TDS ONLY
	(iii) Has water been tested subsequently as per requirement?	Yes	TDS ONLY

3. Quality of Workmanship

Sr. No.	Parameters	Yes/No	Remarks
1	Whether works of all the electrical wiring/connections/lift installation/other electrical installations have been carried out under authorized/registered electrical engineer and whether records of the same has been maintained?	Yes	ELCON MEP
2	Whether all related works of plumbing & sanitary including installation of water supply systems, drainage systems, sewage systems, sinks, toilets etc. have been carried out under authorized/registered plumbers/sanitary contractors and whether records of the same has been maintained?	Yes	ELCON MEP
3	Whether all the work is being carried out under supervision of experienced and skilled professional? Further, whether the workmanship and quality is satisfactory and up to the mark and the work is within the acceptable and permissible limits of deviations as per relevant Code of Practice?	Yes	

Sr. No.	Parameters	Yes/No	Remarks
4	Whether remedial measures are undertaken to prevent dampness and leakages? If yes, provide details	Yes	Any Crack formation after cocreting work is repaired using GP2 Cement
5	Whether safety precautions are undertaken during construction activities for all type of workers?	Yes	

4. Miscellaneous

Sr. No.	Parameters	Yes/No	No
1	Whether third party quality inspection is being carried out on site during/after completion of the works? If yes, provide details.	Yes	RCC Ganesh Patil, MEP - ELCON
2	Whether anti-termite treatment has been undertaken for the soil?	Yes	Balck Japan paint is used.
3	Whether fire-fighting arrangements has been undertaken under supervision of fire consultant?	No	
4	Whether proper signages have been installed on site/completed building as per requirement?	Yes	
5	Whether precautions are undertaken to avoid air pollution during construction? Please specify.	Yes	
6	Whether records of all test reports/results have been properly kept in the prescribed formats and whether the same are available at site for viewing by allottees and to be handed over to the association of allottees?	Yes	
7	Whether all relevant records including sanctioned building plans, utility drawings, various test reports/results have been properly kept in the prescribed formats to be handed over to the association of allottees?	Yes	
8	Any innovative/cost effective/green technology has been used for improving quality/energy efficiency? Please specify.	No	

Yours Faithfully

Signature of Engineer (Site Supervisor)
Name: KEWAL ARJUN MHATRE
Qualification (Not less than graduate)
License No. (if any): 16-BENG-16M-522-4328041S
Phone No: 8108237774
Place: Kalyan

Agreed and accepted by

LEGACY BUILDERS AND INNOVATORS

Signature of Promoter
Name: LEGACY BUILDERS & INNOVATORS
Date: 31/03/2026