ANNEXURE A
FORM-2A
[*See* Regulation 3A.]

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

(Site Supervisor's Certificate)

Date: 24.03.2022

To,

The Magnaacasa Realty Pvt. Ltd.,

B 601, Guru Ganesh Co. Op. HSG. Soc.,

Nr. Deshmukh Garden,

Mulund (East) Mumbai - 400081

Quality Assurance Certificate

(Certificate No. 03 for the year ending 2021-2022)

Subject : Certificate for quality of materials used and quality of construction and workmanship for the work of **Shree Krushna Tower** having MahaRERA Registration Number **P51800022998** being developed by Magnaacasa Realty Pvt. Ltd.

Sir,

I Ajit Arjun More have undertaken the assignment of supervision of this real estate project.

Our Responsibility.

To carry out the work in accordance with the development permission and as per the approved plan, to submit certificate of supervision of work, to carry out material testing in-situ or in an authorized laboratory as per prevailing and applicable standards, to ensure quality of work and workmanship as per prescribed specifications, and as per NBC and / or other relevant code of practice.

The details of the quality are as follows :

1. Structural Design, Stability and Testing

Sr. No.	Parameters	Yes	No	Remarks
1	Whether soil investigations of the site has been conducted before the structural design and soil parameters have been accounted for in the structural design/ drawings?	Yes		Soil investigation has been done. Structural design has been prepaid accordingly.
2	Whether Structural Engineer has been appointed for the project?	Yes		**Name:** Vinayak Chopdekar & Associates **License No:** STR:840002883 **Mobile:** 9821185567 **E-mail:** vkchopdekar@yahoo.com
3	Whether the inspection registers, site order book and quality control test registers are maintained at the site properly and endorsed by the Engineer-in-Charge?	Yes		
4.	Whether testing facilities to check quality of material is available at site?		No	Testing has been done in NABL certified Lab.

5.	Whether the statuary provisions for disaster resistance/ earthquake resistant design have been incorporated, specially in case of multi-storeyed construction?	Yes		
6.	Has suitable cognizance been taken on demarcated flood lines and appropriate precautions taken for protecting the site from flooding considering local flooding issues?	Yes		

2. Input Materials

Sr. No.	Parameters	Yes	No	Remarks
1	Whether the following building materials confirm to relevant IS/BS/NBC Code, or as per Industry Standards? If yes, provide details:	Yes		Confirm as per IS Code
	(*a*) Cement, concrete and coarse aggregate	Yes		OPC 53 Grade Cement
	(*b*) Steel and its alloys	Yes		FE 500
	(*c*) Electrical wire, fittings and accessories	Yes		
	(*d*) Plumbing and sanitary fittings	Yes		
2	Whether regular tests of materials and construction products are being done from accredited labs also? If yes, details of such labs	Yes		Regular Testes of material & Products are done by NABL Lab.
3	Whether manufacturer test certificate for cement, steel, pipes etc. have been obtained and whether supply records are being maintained?	Yes		
4	Whether suitable water is being used for construction? (i) What is the source of water? (ii) Has water been tested and approved by Engineer-in- Charge before construction? (iii) Has water been tested subsequently as per requirement?	Yes		Ground water bore well.

3. Quality of Workmanship

Sr. No.	Parameters	Yes	No	Remarks
1	Whether works of all the electrical wiring/ connections/ lift installation / other electrical installations have been carried out under authorized /registered electrical engineer and whether records of the same has been maintained?	Yes		
2.	Whether all related works of plumbing & sanitary including installation of water supply systems, drainage systems, sewage systems, sinks, toilets etc. have been carried out under authorized /registered plumbers / sanitary contractors and whether records of the same has been maintained?	Yes		

3.	Whether all the work is being carried out under supervision of experienced and skilled professional? Further, whether the workmanship and quality is satisfactory and up to the mark and the work is within the acceptable and permissible limits of deviations as per relevant Code of Practice?	Yes		
4.	Whether remedial measures are undertaken to prevent dampness and leakages ? If yes, provide details	Yes		Waterproof chemical coating & Brick Bat IPS
5.	Whether safety precautions are undertaken during construction activities for all type of workers ?	Yes		PPE, Safety platforms, Safety, Nets, Fire extinguishers

4. Miscellaneous

Sr. No.	Parameters	Yes	No	Remarks
1	Whether third party quality inspection is being carried out on site during/after completion of the works? If yes, provide details.		No	
2	Whether anti-termite treatment has been undertaken for the soil?	Yes		
3	Whether fire-fighting arrangements has been undertaken under supervision of fire consultant?	Yes		
4	Whether proper signages have been installed on site/ completed building as per requirement?	Yes		
5	Whether precautions are undertaken to avoid air pollution during construction? Please specify.	Yes		Building were covered by green net & Water sprinkler are set
6	Whether records of all test reports / results have been properly kept in the prescribed formats and whether the same are available at site for viewing by allottees and to be handed over to the association of allottees?	Yes		
7	Whether all relevant records including sanctioned building plans, utility drawings, various test reports / results have been properly kept in the prescribed formats to be handed over to the association of allottees?	Yes		
8	Any innovative/ cost effective/ green technology has been used for improving quality/energy efficiency? Please specify	Yes		Solar System is installed

Yours Faithfully,

(Ajit More)

Signature of Engineer (Site Supervisor)
Name: Ajit Arjun More
Qualification : B.E. Civil
License No. (if any) : NA
Phone No: 8080727636
Place: Mumbai

Magnaacasa Realty Pvt. Ltd. Mulund

Agreed and accepted by
M/s. Magnaacasa Realty Pvt. Ltd.
Signature of Promoter Name : Nandkishor A. Gawade
Date : 24.03.2022