SANRACHNA

SATYENDRA GUPTA
Architect
CA / 2001 / 28453

architects • interiors • engineers • landscape
Plot No:- 08, S.B.I. Colony, Old Sneh Nagar, Behind
Nav-Bharat Press Building, Wardha Road, Nagpur-15
Mobile : +91-9011015528 & +91-9011016273
Land Line : +91-712-2293834
E-Mail : arsatyengupta@gmail.com

Ref : SAN / NAG / LIPL-Ensaara / MahaRERA Architect's Certificate / RP-5B / 04 Date : 30-03-2018

ARCHITECT'S CERTIFICATE

To,

Luxora Infrastructures Pvt. Ltd.
6th floor, Sun Plaza, Hariom Nagar,
Off Eastern Express highway,
Mulund (East), Mumbai – 400 081.

Site Address: On the Plot bearing Khasra Nos- 48/2, 50, 51, 56/2, 63/1, 63/2, 64/1, 64/2, 65/1, 65/2, 65/4, 65/5, 66/1, 66/2, 68, 69, 70, 71, 73/1, 73/2, 74, 75/1, 75/3, 75/4, 76, 77, 78, 79, 80/1, 80/2, 80/3, 81/1, 81/2, 81-2/1, 81-2/2, 81-2/3, 81-2/4, 81-2/5, 81-2/6, 82, 83, 84/1, 84/2, 85/1, 85/2, 85/3, 86-A, 86-B/1/1 & 86-B/1/2, 86-B/2, 87, 88-1, 2, 3, 4, 90/1, 90/2, 91, 92, 93, 94, 95/A, 95/B, 96/1, 96/2, 96/3, 96/4, 97/1, 97/2, 97/3, 98, 99/1, 99/2, 100/2, 101/1, 101/2, 102, 103, 104/1, 104/2, 104/3, 105/1, 105/2, 106/1, 106/2, 107, 108/1, 108/2, 108/3, 109/3, 110/1(110/4 new), 110/2(110/5 new), Demarcated by boundaries- Plot of **Pora river** on the north, **Khasra nos. 46, 47, 52, 55, 57 and others** on the south, **Pipla – Kharsoli road** on the East, **Ghogli village boundary** on the west, Village Pipla, Tahsil- **Nagpur(Rural.),** District- **Nagpur- 440034, admeasuring 11,60,000 Sq.Mtr.** area.

Developed By : **Luxora Infrastructures Pvt. Ltd.**
Reference : **MahaRERA Registration Number P50500009028**

Subject : **Certificate of Percentage Completion** of construction work of **1 No of building, 'Park House Tranquil Cluster'** of the Project **Ensaara Metropark** which is **part of 1st Phase.**
(RERA No.- P50500009028)

Sir,

I/we **Sanrachna** have undertaken assignment as an Architect/Licensed surveyor of certifying percentage of completion of construction work of the **01 No building** of **Ensaara Metropark** which is part of **First Phase** of the project situated on plot bearing Khasra Nos- 48/2, 50, 51, 56/2, 63/1, 63/2, 64/1, 64/2, 65/1, 65/2, 65/4, 65/5, 66/1, 66/2, 68, 69, 70, 71, 73/1, 73/2, 74, 75/1, 75/3, 75/4, 76, 77, 78, 79, 80/1, 80/2, 80/3, 81/1, 81/2, 81-2/1, 81-2/2, 81-2/3, 81-2/4, 81-2/5, 81-2/6, 82, 83, 84/1, 84/2, 85/1, 85/2, 85/3, 86-A, 86-B/1/1 & 86-B/1/2, 86-B/2, 87, 88-1, 2, 3, 4, 90/1, 90/2, 91, 92, 93, 94, 95/A, 95/B, 96/1, 96/2, 96/3, 96/4, 97/1, 97/2, 97/3, 98, 99/1, 99/2, 100/2, 101/1, 101/2, 102, 103, 104/1, 104/2, 104/3, 105/1, 105/2, 106/1, 106/2, 107, 108/1, 108/2, 108/3, 109/3, 110/1(110/4 new), 110/2(110/5 new), Demarcated by boundaries- Stretch of Pora river on the north, Khasra nos. 46, 47, 52, 55, 57 and others on the south, Pipla – Kharsoli road on the East, Ghogli village boundary on the west, Village Pipla, Tahsil- Nagpur(Rural.), District- Nagpur- 440034, admeasuring 11,60,000 Sq.Mtr. area. being developed by **Luxora Infrastructures Pvt. Ltd.**

1. Following technical professionals are appointed by **Luxora Infrastructures Pvt. Ltd.**
   (i) **M/s. Kadri Consultants Pvt. Ltd. as an Architect;**

(ii) **M/s. G.N. Systech** as Structural Consultant,

2. Based on site inspection, with respect of each of the building of the aforesaid Real estate Project, I/we certify that as on the date of this certificate, the percentage of work done for each of the building/wing of Real Estate Project are registered vide number under MahaRERA is as per Table A herein below. The percentage of work executed with respect to each of the activity of entire phase is detailed in Table B.

Table A

BUILDING NAME: PARK HOUSE TRANQUIL CLUSTER

PERCENTAGE COMPLETION AS ON MARCH-2018

Sr.No	Task / Activity	%age of Work Done
1	Excavation	100%
2	RCC Sub Structure	100%
3	Stilt Floor	NIL
4	RCC Superstructure	83%
5	Internal Wall, Internal Plaster, Flooring with Flats/premises, door and windows to each of the Flat/Premises.	32%
6	Sanitary Fitting within the Flats/ premises, Electrical Fitting within the Flats/Premises.	6%
7	Staircase Lift Well Lobby's at Each Floor Overhead & Under Ground Water Tank.	0%
8	External Plumbing & External Plaster Elevation completion of terrace with water proofing of building.	70%
9	Installation of lifts water pumps fire Fighting Fittings Equipment as per CFO NOC. Electrical Fittings, Common Area Electromechanical Equipment's, Compliances to condition of environment / CRZ NOC Finishing to entrance Lobby, Plinth Protection, paving of Areas appurtenant to building/ wing common wall & other requirement as may be required to obtain occupation / Completion Certificate.	0%

Table B

INTERNAL & EXTERNAL DEVELOPMENT IN RESPECT OF ENTIRE REGISTERED BUILDINGS : PERCENTAGE COMPLETION AS ON MARCH-2018

Sr.No.	Description	%age of Work Done
1	Internal Road & footpath	62.08%
2	Water Supply	35.44%
3	Sewerage (Sewer lines and Chanbers)	66.73%
4	Strom Water Drain	66.73%
5	Land Scape & Tree Planting	80%
6	Street Light	10%
7	Community Building (Including Interior Work)	50%
8	Treatment and disposal of sewage and sullage water	9.74%
9	Solid waste management and disposal	0%
10	Water conservation, rain water harvesting	0%
11	Energy management	0%

12	Fire protection and fire safety requirements	0%
13	Electrical meter room, substation, receiving station	36.89%

Thanking You,
For **Sanrachna**

30/03/18

Architect